



Airport Advisory Board Meeting Agenda

City Manager's Conference Room
City Hall - 201 West 4th Street
Monday, August 7th, 2023
12:00 p.m.

1. Call to Order
2. Consider approval of the May 1st, 2023, Airport Advisory Board Meeting minutes. (Motion, Second and Vote)
3. Discussion regarding the Airport Apron Reconstruction Expansion Project.
4. Crack Seal Runway 17-35 Project
5. Non-Agenda Reports and Requests
6. Adjournment



Airport Advisory Board Meeting Minutes

A Regular Session of the Airport Advisory Board was held at 12:00 p.m. on Monday, May 1st, 2023, in the City Manager's Commission Room, located at City Hall, 201 West 4th Street, Pittsburg, Kansas.

The following Airport Advisory Board members were present:

Ron Brock
Geoffrey Hines
Matt Kassawara
Josh Luken
David Moore

Others present:

Jay Byers
Brian Coomes
William Pyle

The following Airport Advisory Board members were not present:

Darrell Pulliam
David Wycoff

APPROVAL OF MINUTES - On motion of Hines, seconded by Kassawara, the minutes of the February 6th, 2023, Airport Advisory Board Meeting were approved as presented. Motion carried.

FAA GRANT – AIRPORT APRON RECONSTRUCTION AND EXPANSION PROJECT - Mr. Coomes provided the following information regarding the Airport Apron Reconstruction and Expansion Project:

- The project is scheduled to begin on July 5th, 2023.
- The project contract allows for 70 working days and could last 3½ to 4 months.
- There will be a period of ten working days in late July where there will be no access to the corporate taxilane, weather permitting.
- A new entrance gate will be installed for the west side of the project. Installation will take place before July 5th, 2023.
- The Avfuel sign will be moved to a new location outside of the fence, east of the terminal building.

Airport Advisory Board Meeting

May 1st, 2023 Minutes

Page Two

- An Open House meeting for the project is scheduled to take place on Wednesday, June 21st, 2023, from 5:00 p.m. to 7:00 p.m.
- Troy Graham will take before and after photos of the project.

CRACK AND SEAL PROJECT DISCUSSION – Mr. Pyle and Mr. Coomes provided the following information regarding the Crack and Seal Project:

- The project will involve Runway 17-35 and parts of the corporate taxi lane.
- The City's Street Department will complete the work.
- The project, which will be scheduled in May or June, will take approximately 3 working days to complete.

ADJOURNMENT – There being no further discussion, on motion of Hines, seconded by Kassawara, the meeting adjourned at 12:25 p.m. Motion carried.

William Pyle